

Fairfield Public Schools

Summer 2015 Work and Projects

Burr School

- HVAC and Controls repairs throughout the school building (Complete)
- Gymnasium stage dividing wall replacement project (In progress – estimated completion date September 2015)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Emergency generator upgrades to building project (In progress – estimated completion date March 2016)
- Security/Safety upgrades
- Painting various areas (Complete)

Dwight School

- New roof project
(In progress – estimated completion date September 2015)
Non-recurring project budgeted at \$ 1,232,342
Estimated final cost at \$ 754,000
- Septic system replacement project (Complete)
- Pre-K Playground synthetic surface project (In progress – estimated completion date October 2015)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- Exterior lighting repairs (Complete)

Holland Hill

- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- New school sign installation (Complete)
- Portable classroom wood siding and trim repairs (Complete)

Jennings

- New Boilers replacement project and emergency asbestos abatement work
(In progress – estimated completion date December 2015)
Non-recurring project budgeted at \$ 382,000
Estimated final cost at \$ 297,745
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- New flooring for main office and media center (Complete)

McKinley

- I.T. Server Room HVAC replacement (Complete)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- New HVAC Dehumidification System (In progress – estimated completion date July 2016)
- Playground synthetic floor repairs (In progress – estimated completion date October 2015)
- Security/Safety upgrades
- Restripe parking lot (Complete)

Mill Hill

- All Abilities Playground handicap ramp and walkway project (In progress – estimated completion date October 2015)
- Neighbor with Mill Hill School fence replacement (Complete)
- Paving and sidewalk partial replacement (Complete)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- Painting of APR and corridors (Complete)
- Restripe parking lot (Complete)

North Stratfield

- Teachers parking lot paving replacement (Complete)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- Repair classroom window metal panels (In progress – estimated completion date September 2015)
- Remove and clean up grounds in courtyard (Complete)
- Restripe parking lot (Complete)
- Painting of various areas (Complete)

Osborn Hill

- New windows, new gymnasium, and flooring project (In progress – estimated completion date September 2015)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades

Riverfield

- Large renovation and addition project (In progress – estimated completion date June 2016)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades

Sherman

- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- New school sign installation (Complete)

Stratfield

- Building Committee final list – chimney extension, duct silencer, cafeteria floor, glycol boiler refill project (In progress – estimated completion date June 2016)
- Playground safety chips and matts (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- Restripe parking lot (Complete)
- Install new exterior light fixture knocked over by snow removal contractor (Complete)

FWMS

- Roof warranty repairs on portion of roof (Complete)
- Boiler room oil fuel tank project (In progress – estimated completion date January 2016)
- Emergency generator upgrades to building project (In progress – estimated completion date March 2016)
- Security/Safety upgrades

RLMS

- Field retaining wall replacement project (Complete)
- Emergency generator upgrades to building project (In progress – estimated completion date March 2016)
- Security/Safety upgrades
- Painting exterior structural steel columns (In progress – estimated completion date June 2016)
- Painting of various areas (Complete)

TMS

- Security/Safety upgrades
- Sump pump installation for cafeteria flooding (Complete)
- Repair and resurface gymnasium floor (In progress – estimated completion date June 2016)

FLHS

- Large renovation and addition project (In progress – estimated completion date December 2015)
- Artificial Turf Field and Running Track replacement project (In progress – estimated completion date September 2015)
Non-recurring project budgeted at \$ 650,000
Estimated final cost at \$ 638,000
- Create new Photo Lab in Art Room (Complete)
- Student parking lot exterior lighting replacement project (In progress – estimated completion date September 2015)
- Student parking lot striping and numbers repainted (In progress – estimated completion date September 2015)
- Security/Safety upgrades
- Exterior/Interior key unification project phase one (In progress – estimated completion date June 2016)
- Boilers # 1 and # 2 repairs (Complete)
- New flooring project for main office, guidance suite and counselor offices (Complete)
- New HVAC sound panels and enclosure (In progress – estimated completion date March 2016)
- Repaired Webster Wing rooftop HVAC system (Complete)
- Solar PV Roof Project (In progress – estimated completion date December 2015)

FWHS

- Roof replacement phase four project – final (In progress – estimated completion date May 2016)
- Lobby and Senior Lounge sound proofing panels project (In progress – estimated completion date January 2016)
- SPED HVAC system project (In progress – estimated completion date July 2016)
- Emergency generator upgrades to building project (In progress – estimated completion date March 2016)
- Security/Safety upgrades
- New boiler # 3 replacement project (In progress – estimated completion date September 2015)
- New hot water system (in progress – estimated completion date November 2015)
- Restripe parking lot (Complete)
- Rebuild baseball infield (In progress – estimated completion date March 2016)
- Replace Library HVAC system (In progress – estimated completion date July 2016)
- Painting of various areas (Complete)
- Replaced black metal shed on athletic field (Complete)
- Solar PV Roof Project (In progress – estimated completion date December 2015)

WFC AHS

- Add HVAC cooling units to three offices and two classrooms (Complete)
- Renovation to the main electrical service panels (In progress – estimated completion date March 2016)
- Security/Safety upgrades
- Painting of various areas (In progress – estimated completion date October 2015)

Central Office

- I.T. Server Room HVAC repairs (Complete)
- Security/Safety upgrades
- Staff relocation project (Complete)
- Painting of various areas (Complete)