


CONTRACTOR'S DAILY LOGS

DAILY LOG

DATE: 7-10-14	
DAY:	
CLIENT NAME: OSBORN SCHOOL	JOB LOCATION: OUTSIDE and INSIDE Room
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV. FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
7:00	Start with 6 men and supervisor
	located site
8:10	Arrive on site and look
9:00	Start with work items outside and inside
12:00	Lunch
12:30	Work
3:30	End of day

SUPERVISOR SIGNATURE:



PAGE ____ OF ____

DAILY LOG

DATE: 7-11-14	
DAY:	
CLIENT NAME: OSBORN SCHOOL	JOB LOCATION: OUTSIDE and INSIDE ROOMS
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with Ginn and supervisor
	Building contaminants outside and inside
12:00	Lunch
12:30	Continue
4:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 7-12-14	
DAY:	
CLIENT NAME: OSBORN SCHOOL FAIRFIELD CT	JOB LOCATION: OUTSIDE and INSIDE
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

[illegible]

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 7-15-14	7
DAY:	
CLIENT NAME: OSBORN SCHOOL	JOB LOCATION: GYMNASIUM
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIE CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHINER	

TIME	DESCRIPTION
6:00	Day start with 5 men and supervisor
	Close Gymn capin curiting insalle
12:00	lunch
12:30	continuu
4:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 7-16-14	
DAY:	
CLIENT NAME: OSBORN SCHOOL	JOB LOCATION: GYMNASIUM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with Brian and supervisor
	Continue vaping evening inside gymnasium
12:00	Lunch
12:30	Continuation bags and vaporizer
2:00	Back to vaping
4:30	End of day

SUPERVISOR SIGNATURE:


Stanley Plisner

PAGE ____ OF ____

DAILY LOG

DATE: 7-17-14	
DAY:	
CLIENT NAME: DEBORN SCHOOL	JOB LOCATION: GYMNASIUM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME:	

TIME	DESCRIPTION
6:00	Day starts with 4 men and supervisor
	Raping existing inside
12:00	Lunch
12:30	Continue
1:40	Begin
4:30	End of day

SUPERVISOR SIGNATURE: 

PAGE ____ OF ____

DAILY LOG

DATE: 7-18-14		
DAY:		
CLIENT NAME: OSBORN SCHOOL		JOB LOCATION: Gymnasium
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT		ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:		CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER		


TIME	DESCRIPTION
6:00	Day start with 6 men and supervisor
	3 men remove the basket hoops
	3 men puttying and work
12:00	lunch
12:30	continue
4:30	end of day

SUPERVISOR SIGNATURE: *[Signature]*

DAILY LOG

DATE: 7-19-14		
DAY:		
CLIENT NAME: OSBORN SCHOOL		JOB LOCATION: GYMNASIUM & HALLWAY
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT		ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:		CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PIONEER		

TIME	DESCRIPTION
6:00	Day start with train and supervisor
	2 men climbing gymnasium
	2 men prepping hallway
12:00	Lunch
12:30	Continue
2:30	End of day

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 7-21-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYMNASIUM & HALLWAY
CLIENT ADDRESS: 700 STILLSON AV. FAIRFIELD CT	ADDRESS: 700 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with Smith and supervision
	Patrol of gymnasium and hallway
12:00	lunch
12:30	worktime
2:30	end of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 7-29-14	
DAY:	
CLIENT NAME: OSBORN SCHOOL	JOB LOCATION: ROOM #21-22-23-24
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with 5 men and supervisor
	Hook up manco traps check containment
7:00	Start removing windows
12:00	Lunch
12:30	Continue
2:00	Removal of bricks and cement blocks
4:30	End of day

SUPERVISOR SIGNATURE: *Stanley Plisner*

DAILY LOG

DATE: 7-23-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: ROOM # 21-22-23-24 Room # 18-20-21
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with 3 men and supervisor
	3 men work in containment #1 locks
	3 men work in containment #2 windows
12:00	Lunch
12:30	Continue removal in containment #1
	Begs out in containment #2 all the windows and doors
1:30	House containment #2
1:30	Containment #1 begins air and wiring
4:30	End of day

SUPERVISOR SIGNATURE: *[Signature]*

PAGE ____ OF ____

DAILY LOG

DATE: 7-24-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: Room #21-23-24-22 ROOM #19-20-21
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with 6 man and supervisor containment H1 4 man drawing granite line H2 2 man looking bricks out
10:45	Michael eating field pergo
12:00	Lunch
12:30	H2 2 man enter the bus and cement block H1 continue grade line
2:20	H1 encapsulation 2 man goes to containment H2
3:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 7-25-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: ROOM # 21-22-23 and ROOM # 16-17-18
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV. FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
5:00	Day start with Brian and supervisor
	3 man removal brick and cement blocks in container #2
	3 man removal windows in container #3
12:00	Lunch
12:30	Began and from #2 215 began
	Containerment #3 continue removing windows
2:15	#12 start clearing
	#13 began and start removing bricks and cement blocks
4:30	End of day

SUPERVISOR SIGNATURE: *[Signature]*

DAILY LOG

DATE: 7-26-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: Room # 21-22-23 and #16-17-18
CLIENT ADDRESS: 700 STILLSON AV. FAIRFIELD CT	ADDRESS: 700 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
6:00	Day start with 6 men and supervisor
	3 men work in containment #2 joined client
	3 men work in containment #3 immediate client and men's sleep
10:15	Wishful and capitation in containment #2
12:00	lunch
12:30	Containment #3 swimming. client
	3 men bibling containment #4
4:30	End of day

SUPERVISOR SIGNATURE:

Stanley Pisner

PAGE ____ OF ____

DAILY LOG

DATE: 7-28-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: Room #16-17-18
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with 6man and supervisor
	3man working in #3 finch crane
	3man bileline containment #4
7:45	Michael post encapsulation
	William working in containment #4
12:00	lunch
12:30	put finishing touches on containment #4
12:50	Start removing floor
2:30	End of day

SUPERVISOR SIGNATURE: *[Signature]*

DAILY LOG

DATE: 7-29-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLWAY
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISONE	

TIME	DESCRIPTION
8:00	Day start with Gina and supervisor
	Scraping walls and removal floor
12:00	Lunch
12:30	Continue
14:30	End of class

SUPERVISOR SIGNATURE: *[Signature]*

DAILY LOG

DATE: 7-30-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLWAY
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PUSNER	

TIME	DESCRIPTION
8:00	Day start with email and supervisor
	Remaining floor
12:00	lunch
12:30	Continue remaining floor and inspection work
4:30	End of day

SUPERVISOR SIGNATURE:


[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 7-31-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLWAY
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
8:00	Day start with Brian and supervisor
	continuing working in containment #6
12:00	Lunch
12:30	continuing working in containment #4
	beginning
4:30	End of day

SUPERVISOR SIGNATURE: 

PAGE ____ OF ____

DAILY LOG

DATE: 8-11-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION:
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS:
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
8:00	Day start with 3 men and supervisor
	Request from containment #4 hallway
12:00	Lunch
12:30	Start taking bricks and cement blocks
4:30	End of day

SUPERVISOR SIGNATURE: *[Signature]*

PAGE ____ OF ____

DAILY LOG

DATE: 8-24-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HILLWAY & OUTSIDE
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV. FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY DISNER	

TIME	DESCRIPTION
6:00	Day start with 6 man and supervisor
	3 man do hallways stripping walls
	3 man working outside
12:00	Lunch
12:30	Continue
2:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 3-31-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLWAY #1 & #2
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV. FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
6:00	Day start with 6 man and supervisor
	3 man working on riots in confinement #1
	3 man in confinement #2 door and label door
12:00	Lunch
12:30	Work time
4:30	End of day

SUPERVISOR SIGNATURE: *[Signature]*

PAGE ____ OF ____

DAILY LOG

DATE: 5-26-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLOWAY & OUTSIDE
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLESNER	

TIME	DESCRIPTION
8:00	Day start with 5 man and supervisor
	3 man working outside cutting brick & remove block
	2 man working in hallway removing door beam and 8" of concrete block
12:00	Lunch Total h. (18)
12:30	Continuation
3:45	Finished in containment and hallway
4:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 8-27-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLWAY
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME:	

TIME	DESCRIPTION
6:00	Day start with G-man and supervisor
	G-man working in hallway and some parking
	road from containment #3
10:30	containment #2 full volume
12:00	Lunch
12:30	Continue sweeping walls and floor
4:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 8-18-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: MAILWAY
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV. FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start with 5 man and supervisor
	Splicing containment air half in hallway
	and final chine mayn floor
10:20	Main hallway pas-struct and encapsulation
12:00	Lunch
12:30	Continue scraping paint in hallway
4:30	And of day
	Compressor van 5.4

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 3-9-14	
DAY:	
CLIENT NAME: DSBORN HILL SCHOOL	JOB LOCATION: HALLMPY
CLIENT ADDRESS: 700 STILLSON AV FAIRFIELD CT	ADDRESS: 700 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY DISNER	

TIME	DESCRIPTION
6:00	Day start with 5 man crew supervisor
	Skraping work
12:00	Lunch
12:30	Continue skraping work
2:30	End of day
	Compressor came to 5 H.

SUPERVISOR SIGNATURE:

Handwritten signature

PAGE ____ OF ____

DAILY LOG

DATE: 8-10-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLWAY
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLINESS	

TIME	DESCRIPTION
8:00	Day start with owner and supervisor
	Continue skimming part of wall
12:00	Lunch
12:30	Continue
2:30	End of day
	Compressor run 6 M

SUPERVISOR SIGNATURE:

MLP

PAGE ____ OF ____

DAILY LOG

DATE: 8-11-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: HALLWAY
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY DISNER	

TIME	DESCRIPTION
6:00	Day start with Brian and supervisor
	Continue removal of paint from hallway
12:00	Lunch
12:30	Climb and final climb
4:30	End of day

SUPERVISOR SIGNATURE: *SDM*

PAGE ____ OF ____

DAILY LOG

DATE: 8-12-13	
DAY:	
CLIENT NAME: OSBORN SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
6:00	Day start w/ 6 men and supervisor
	2 men start blast work in gym
	2 men in containment taking mo cement blocks
	and vehicle 11:30 work S.S.H
	2 men taking containment down and taking bags
12:00	Lunch
12:30	Continue compressor work 7.5 M
4:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 2-13-14	
DAY:	
CLIENT NAME: OSBORN SCHOOL FAIRFIELD CT	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PIGNER	

TIME	DESCRIPTION
6:00	Day start w/ 6 man and supervisor
	2 man working in gym
	2 man taking break
	2 man cleaning bench
12:00	Lunch
12:30	Continue working in gym
4:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 8-14-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME:	

TIME	DESCRIPTION
6:00	Day start with Union and supervisor
	unloading paint in gym
	2 men taking containment down in main hallway
12:00	lunch
12:30	continue working in gym
4:30	And of day compressor ran 7 h

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 2-15-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY DISNER	

TIME	DESCRIPTION
6:00	Day start with 4 men and supervisor
	Continue working in gym
12:00	Lunch
12:30	Continue
4:30	End of day

SUPERVISOR SIGNATURE: *[Signature]*

PAGE ____ OF ____

DAILY LOG

DATE: 8-16-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHISNER	

TIME	DESCRIPTION
6:00	Day start with 4 man and supervisor
	Pick up equipment from nechan's
6:20	Arrive at globe sail continue working in gym
12:00	Lunch
12:30	loading truck and go back to nechan's
2:30	And of day

SUPERVISOR SIGNATURE: *[Signature]*

PAGE ____ OF ____

DAILY LOG

DATE: 8-18-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY DISNER	

TIME	DESCRIPTION
8:00	Day start with 4 men and supervisor
	2 men taking down containment in hallway
	2 men scraping spores from rafters
12:00	lunch
12:30	setup skibo and start scraping
4:30	End of day

SUPERVISOR SIGNATURE:



PAGE ____ OF ____

DAILY LOG

DATE: 8-19-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: CYN
CLIENT ADDRESS: 760 STILSON AV FAIRFIELD CT	ADDRESS: 760 STILSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHISNER	

TIME	DESCRIPTION
6:00	Day start with 5 man and supervisor
	4 man stripping sprayer from rafters
	1 man caking wood bay door openings
12:00	Lunch
12:30	continue in and of day
4:30	End of day

SUPERVISOR SIGNATURE:

Stanley Phisner

PAGE ____ OF ____

DAILY LOG

DATE: 3-20-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: 64M
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PRISNER	

TIME	DESCRIPTION
6:00	Day start with 6 man and supervisor
	4 man skraping rafters
	2 man chipping segment blacks
12:00	lunch
12:30	continue
4:30	END of day

SUPERVISOR SIGNATURE:

[Handwritten Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 8-22-14	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHISNER	

TIME	DESCRIPTION
6:00	Day start with 5 man and supervisor
	continuing sweeping broom and sand blast walls
12:00	lunch
12:30	continuing
4:30	And of day

SUPERVISOR SIGNATURE: *[Signature]*

PAGE ____ OF ____

DAILY LOG

DATE: 2-23-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHISNER	*

TIME	DESCRIPTION
6:00	Day start with 5 man and supervisor
	Begs ant
8:30	Chine and final chine
12:00	lunch
12:30	workin final chine and encapsulation
2:30	And of day

SUPERVISOR SIGNATURE:

Mr 24

PAGE ____ OF ____

DAILY LOG

DATE: 8-25-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHIBNER	

TIME	DESCRIPTION
8:00 Day	Day start with 4 men and supervisor
	Chiming rafters
12:00	lunch
12:30	pick rest of equipment from via bifer
	and continue working on rafters
4:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 8-26-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PIGNER	

TIME	DESCRIPTION
6:00	Day start with Smun and supervisor
	Continue working gym cleaning
12:00	Lunch
12:30	Moving disson to different area
	and continue cleaning tables
4:30	End of day

SUPERVISOR SIGNATURE:


[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 8-28-14 and 8-29-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON A. FAIRFIELD CT	ADDRESS: 760 STILLSON A. FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PRISNER	

TIME	DESCRIPTION
Day start 6:00	Day start with 5 man and supervisor
	Continue climbing frogs
12:00	lunch
12:30	Continue climbing frogs for the rest of day
4:30	End of day

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 9-2-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PIGNIER	

TIME	DESCRIPTION
6:00	Day start with Brian and supervisor
	Come up and continue painting symment blacker
	baseant wood floor
12:00	Lunch
12:30	Continue
4:30	and of day

SUPERVISOR SIGNATURE: 

PAGE ____ OF ____

DAILY LOG

DATE: 9-3-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV. FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLIGNER	

TIME	DESCRIPTION
6:00	Day start with G-man and supervisor
	Begin ant
8:20	Continue watching an floor
	checking pip an electrical wires
2:30	and of day

SUPERVISOR SIGNATURE: *Stanley Pligner*

DAILY LOG

DATE: 4-4-14	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PIONEER	

TIME	DESCRIPTION
10:00	Day start with 2 man and supervisor
	Send blast the walls
12:00	lunch
12:30	continue
4:30	End of day
9-5-14 6:00	Day start with 2 man and supervisor
	Continue send blasting the walls
2:30	End of day


SUPERVISOR SIGNATURE: *Stanley Pioneer*

PAGE ____ OF ____

DAILY LOG

DATE: 9-8-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHISNER	

TIME	DESCRIPTION
6:AM	Day start with 2 man and supervisor
	cutting pipe and rivets
9:00	Blasting work
12:00	Lunch
12:30	Continue
2:30	End of day
9-9-14 6:00	Day start with 2 man and supervisor
	cutting pipe and rivets
12:00	Lunch
12:30	Continue pipe cutting and sand blasting

SUPERVISOR SIGNATURE:  PAGE ____ OF ____

DAILY LOG

DATE: 9-10-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
6:00	Day start with 2 men and supervisor ✓
	Sand blasting
12:00	Lunch
12:30	Continue
4:30	End of day
9-11-14 7:00 AM	Day start with 2 men and supervisor
	Sand blasting the rocks
12:00	Lunch
12:30	Continue
3:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 9-12-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILSON AV FAIRFIELD CT	ADDRESS: 760 STILSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
7:00	Day start with 2 men and supervisor ✓
	Sand blasting the walls
12:00	Lunch
12:30	Continue
3:30	End of day
9-13-14	
7:00 AM	Day start with 4 men and supervisor ✓
	Begin work
12:00	Lunch
12:30	Continue
3:30	End of day

SUPERVISOR SIGNATURE: 

PAGE ____ OF ____

DAILY LOG

DATE: 9-15-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON RD FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PHISNER	

TIME	DESCRIPTION
6:00	Day start with 2 man and supervisor vacuum blowing
8:00	Clean up
12:00	Lunch
12:30	Continue
2:30	End of day
9-16-14	
6:00	Day start with 2 man and supervisor
	Continue vacuum blowing
8:00	Fixing containment and doors
12:00	Lunch
2:30	End of day

SUPERVISOR SIGNATURE: _____

PAGE ____ OF ____

DAILY LOG

DATE: 9-17-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: Stanley Plisner	

TIME	DESCRIPTION
7:00	Day start with 2 men and supervisor
	Continue blasting rocks
12:00	Lunch
12:30	Blasting rocks
3:30	End of day
9-18-14	Day start with 2 men and supervisor
	Continue blasting rocks
12:00	Lunch
12:30	Continue
3:30	End of day

SUPERVISOR SIGNATURE: 

PAGE ____ OF ____

DAILY LOG

DATE: 9-19-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
7:00	Day start with 2 men and supervisor
	Continue blasting walls
12:00	Lunch
12:30	Continue
3:30	End of day
9-20-14	Day start with 2 men and supervisor
	Continue blasting
12:00	Lunch
12:30	Continue
3:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 9-22-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY DISNER	

TIME	DESCRIPTION
7:00	Day start with 3 man and supervisor
	Continue blasting walls
12:00	Lunch
12:30	Continue
3:30	End of day
9-23-14	
7:00	Day start with 3 man and supervisor
	Chase the containment
12:00	Lunch
12:30	Continue
3:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 10-13-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD AV
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
7:00	Day start with 3 man and supervisor
	Start explaining apax on the wall
12:00	Lunch
12:30	Continue
3:30	End of day
10-16-14	Day start with 4 man and supervisor
	Continue explaining fiber on equipment blocks
12:00	Lunch
12:30	Continue
3:30	End of day

SUPERVISOR SIGNATURE:

[Signature]


PAGE ____ OF ____

DAILY LOG

DATE: 10-17-10	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME:	

TIME	DESCRIPTION
7:00	Day start with 3 man and supervisor
	Painting walls
12:00	lunch
12:30	Painting walls dual shift until 11:30 pm
10:18-14	Day start 4 man and supervisor
	Painting walls
12:00	lunch
12:30	Continue paint

SUPERVISOR SIGNATURE:




PAGE ____ OF ____

DAILY LOG

DATE: 10-18-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
7:00	Day start with 4 man and supervisor
	Continue patching and putting 3rd layer patch on walls west of stair
12:00	Lunch
12:30	Continue 5 man 4 ha 4.5 vol of patch 1 box fair 1/2 spec gl
3:30	End of day
10-24-14	
7:00	Day start with 5 man and supervisor
	Start removal wood floor
12:00	Lunch
12:30	Continue

SUPERVISOR SIGNATURE:



PAGE ____ OF ____

DAILY LOG

DATE: 10-28-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: Stanley Disner	

TIME	DESCRIPTION
7:00	Day start with 4 men and supervisor
	Continue removal wood floor
12:00	Lunch
12:30	Continue intake and of day.
10-29-14	
7:00	Day start with 5 men and supervisor
	Continue working on the floor vapor of the wood
12:00	Lunch
12:30	Remove insulation and vapor in ceiling vaps
3:30	End of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 10-31-14		
DAY:		
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: 6477	
CLIENT ADDRESS: 760 STILSON AV FAIRFIELD CT	ADDRESS: 760 STILSON AV FAIRFIELD CT	
CONTACT NAME:	CONTACT PHONE #:	
SUPERVISOR NAME: STANLEY DISNER		

TIME 7:00 Day start with 2 man and supervisor ✓
 Start removing water floor
 12: Lunch
 12:30 continue work and of day

11-1-14 7:00 am Day start with 4 man and supervisor ✓
 continue removing water floor and clean floor
 12: Lunch
 12:30 continue work and of day
 3:30 End of day

SUPER

F

DAILY LOG

DATE: 11-4-14		
DAY:		
CLIENT NAME: OSBORN HILL SCHOOL		JOB LOCATION: 6477
CLIENT ADDRESS: 760 STILSON RD FAIRFIELD CT		ADDRESS: 760 STILSON RD FAIRFIELD CT
CONTACT NAME:		CONTACT PHONE #:
SUPERVISOR NAME: SHANE ALBISER		

TIME 7:00 Day start with 2 man and supervisor ✓

Start eating concret floor

12:00 Lunch

12:30 Continue eating floor

3:30 And of day

11-5-14 Day start with 5 man and supervisor

2 man eating floor 3 man start begant

12:00 Lunch

12:30 continue in hyl end of day emergency clean up
The holwer

7:30 And of clean ups

SUPER

DAILY LOG

DATE: 11-6-14		
DAY:		
CLIENT NAME: OSBORN HILL SCHOOL		JOB LOCATION: 6477
CLIENT ADDRESS: 760 STUBSON RD FAIRFIELD CT		ADDRESS: 760 STUBSON RD FAIRFIELD CT
CONTACT NAME:		CONTACT PHONE #:
SUPERVISOR NAME: SHARON ANSNER		

TIME 7:00 Day start with 5 man and supervisor
 continue ceking floor and chipping
 12:00 lunch
 12:30 continue
 5:30 And of day

11-7-14

Day start with 5 man and supervisor
 continue chipping floor
 12:00 lunch
 12:30 continue chipping
 4:30 And of day

SUPER

F

DAILY LOG

DATE: 11-8-14		
DAY:		
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: 6477	
CLIENT ADDRESS: 760 STILSON RD FAIRFIELD CT	ADDRESS: 760 STILSON RD FAIRFIELD CT	
CONTACT NAME:	CONTACT PHONE #:	
SUPERVISOR NAME: SHARON WISNER		

TIME 7:00 Day start with 6 man and supervisor
 _____ Chiping floor
 _____ 12:00 lunch
 _____ 12:30 continue
 _____ 3:30 And of day

11-9-14
 7:00 Day start with 6 man and supervisor
 _____ continue chiping the floor
 _____ 12:00 lunch
 _____ 12:30 continue
 _____ 3:30 And of day

SUPER

F

DAILY LOG

DATE: 11-10-14		
DAY:		
CLIENT NAME: OSBORN HILL SCHOOL		JOB LOCATION: 6477
CLIENT ADDRESS: 760 STILSON RD FAIRFIELD CT		ADDRESS: 760 STILSON RD FAIRFIELD CT
CONTACT NAME:		CONTACT PHONE #:
SUPERVISOR NAME: SHARON HIGHER		

TIME

7:00 Day start with 5 man and supervisor
 Continue clipping the floor
 12:00 Lunch
 12:30 Continue clipping floor and cleaning floor
 1:30 Begs out
 4:30 And of day

11-11-14

7:00 Day start with 4 man and supervisor
 Clipping a floor
 12:00 Lunch
 12:30 Continue in dyle and of day

SUPER

F

DAILY LOG

DATE: 12-1-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: J GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	


TIME	DESCRIPTION
7:00	Day start with 2 man and supervisor
12:00	Building west dicor bond
12:30	Continue in lyle and of day.
12-2-14	Day start with 2 man and supervisor
12:00	Taking dicor and containment bond
12:30	contin start hanging erling
3:30	End of day

SUPERVISOR SIGNATURE: _____

DAILY LOG

DATE: 12-3-14	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME:	

TIME	DESCRIPTION
7:00	Day start with 2 men and supervisor
	Continue hanging sling and vacuum floor
12:00	lunch
12:30	Continue vacuuming for rest of day
12-4-14	
7:00	Day start with 2 men and supervisor
	Vacuuming floor
12:00	lunch
12:30	Start spraying floor with primer
3:30	End of day

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 12-8-14

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT

CONTACT NAME:

SUPERVISOR NAME:

JOB LOCATION: GYM

ADDRESS: 760 STILLSON AV FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

7:00

Day start with 2 men and supervisor

3:30

Applian apaki on floor in hyl and of day
And of day

12-17-14

Day start with

Extra

fixing containment
wonder

12:00

12:30

Start humming wolo

3:30

And of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 8 12-18-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME:	

TIME	DESCRIPTION
7:00	Continue removing rocks and putting debris in the bags
12:00	Lunch
12:30	Continue
3:30	End of day
12-19-14	
7:00	Continue removing rocks
12:00	Lunch
12:30	Continue
3:30	End of day

SUPERVISOR SIGNATURE: _____

DAILY LOG

DATE: 12-22-14

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

CLIENT ADDRESS: 760 STILLSON A FAIRFIELD CT

CONTACT NAME:

SUPERVISOR NAME: STANLEY PLISNER

JOB LOCATION: GYM

ADDRESS: 760 STILLSON AV FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

7:00

Continue removing cement black from walls
on the old day day and 3:30

12:23-14

Continue on walls and putting existing into bags
on the hole day day and 3:30

12:24-14

Continue removing blacks from the walls
chipping paper from bricks and begining
existing clean up day and 3:00

SUPERVISOR SIGNATURE:

PAGE ____ OF ____

DAILY LOG

DATE: 12-26-14	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY DISNER	

TIME	DESCRIPTION
7:00	Removing cement black from walls
	Begin ant
12:00	lunch
12:30	working in hyl and of day 3:30
12:29-14	
7:00	working on walls
12:00	lunch
12:30	working in hyl and of day 3:3

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 12-30-14	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PRISNER	

TIME	DESCRIPTION
7:00	Day start with 6 man and supervisor
	Begant and working on immol beds
12:00	lunch
12:30	lunch begant and removal of the wools
3:30	End of day
12-31-14	
7:00	Day start with 6 man and supervisor
	Clime up exiting from floor
9:00	Begant
12:00	lunch
12:30	lunch begant in type and of day 3:00


SUPERVISOR SIGNATURE: _____

PAGE ____ OF ____

DAILY LOG

DATE: 1-2-15	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
7:00	Day start with Brian and supervisor
	continuing working on walls
12:00	lunch
12:30	continuing working on walls and pickup debris from floor
3:30	End of day
1-5-15	
7:00	continuing working on walls
12:00	lunch
12:30	continuing working on walls and pickup debris from floor
	Day end 3:30

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 1-5-15	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
7:00	Day start with 6 men and supervisor
	Continue working on removal cement blocks
12:00	Lunch
12:30	Continue working on walls and pickup debris from floor
	day end 3:30
1-6-15	
7:00	Day start with 6 men and supervisor
	Continue working on walls
12:00	Lunch
12:30	begin work
3:30	End of day

SUPERVISOR SIGNATURE: *[Signature]*

DAILY LOG

DATE: 1-7-15	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
7:00	Day start with 6 man and supervisor Start working on penetration
12:00	Lunch
12:30	Continue on wood penetrations and clean up
3:30	End of day
1-8-15	
7:00	Day start with 5 man and supervisor begs out
12:00	Lunch
12:30	Continue on woods
3:30	End of day

SUPERVISOR SIGNATURE: *Mike*

DAILY LOG

DATE: 1-9-15

DAY:

CLIENT NAME: OSBORN MILL SCHOOL

CLIENT ADDRESS: 760 STILLSON Av FAIRFIELD CT

CONTACT NAME:

SUPERVISOR NAME:

JOB LOCATION: GYM

ADDRESS: 760 STILLSON Av FAIRFIELD CT

CONTACT PHONE #:

TIME	DESCRIPTION
7:00	Day start with 5 men and supervisor
	Continue working on walls
12:00	lunch
12:30	continuation in hyle 3:30
1-13-15	
	Day start with 4 men and supervisor
	Dynamometer change on penetrations start removing
	mo cement blocks
12:00	lunch
12:30	clean up and start painting
3:30	End of day

SUPERVISOR SIGNATURE:

Muller

PAGE ____ OF ____

DAILY LOG

DATE: 1-14-15	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
7:00	Day start with 5 men and supervisor
	Applaining apakse (posting) and chine up
12:00	Continue
3:30	And of day
1-15-15	Day start with 5 men and supervisor
	Finole chine
12:00	lunch
12:30	Continue chine and boys cut
3:30	And of day

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 1-16-15	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
7:00	Day start with 3 men and supervisor
	Continue farnor chine
12:00	lunch
12:30	Continue
2:30	work and farnor chine
3:30	End of day 1 day bichard bicos extra
	work on penetrations 2 man 1 day


SUPERVISOR SIGNATURE:

Stanley Plisner

DAILY LOG

DATE: 1-21-15	
DAY:	
CLIENT NAME: OSBORN HILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
7:00	Day start with 5 men and supervisor
12:00	Tearing riling down den removing roof vapor lunch
12:30	Start removing roof deck
3:30	And of day
1-22-15	
7:00	Day start with 5 men and supervisor
	Continue removing deck
12:00	lunch
12:30	Continue in tile and of day 3:30 dampen floor

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 1-26-15	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLISNER	

TIME	DESCRIPTION
7:00	Day start with 5 men and supervisor
	Start removing snow under left dec frozen
	9:00 AM end of day
1-29-15	Day start with 5 men and supervisor
	Byzum working after 3 days. Start climbing snow
12:00	Lunch
12:30	Continue working on deck level elevator
3:30	End of day end detaining

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 2-3-15

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

JOB LOCATION: GYM

CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT

ADDRESS: 760 STILLSON AV FAIRFIELD CT

CONTACT NAME:

CONTACT PHONE #:

SUPERVISOR NAME: STANLEY PLSNER

TIME

DESCRIPTION

7:00

Day start with 5 men and supervisor

Kaling of spatwellts and 2 man removal snow

12:00

Lunch

12:30

Continue until end of day 3:30 pm

2-4-15

7:00

Day start with 5 men and supervisor

Continue kaling spatwellts and removal snow

12:00

Lunch

12:30

Continue until end of day 3:30

SUPERVISOR SIGNATURE:



PAGE ____ OF ____

DAILY LOG

DATE: 2-5-15	
DAY:	
CLIENT NAME: OS BORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PLSNER	

TIME	DESCRIPTION
7:00	Day start with Smars and supervisor
	Continue on spatwells and snow
12:00	Lunch
12:30	Continue eating spatwells and mixed snow
3:30	End of day
2-6-15	
7:00	Day start with Luman and supervisor
	Eating the drawn pairs and baskets within
	the trays
3:30	End of day

SUPERVISOR SIGNATURE: 

DAILY LOG

DATE: 2-7-15	
DAY:	
CLIENT NAME: OSBORN MILL SCHOOL	JOB LOCATION: GYM
CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT	ADDRESS: 760 STILLSON AV FAIRFIELD CT
CONTACT NAME:	CONTACT PHONE #:
SUPERVISOR NAME: STANLEY PISNER	

TIME	DESCRIPTION
7:00	Day start with 2 man and supervisor clean area 7:00 setup and start removal tools
12:00	Lunch
12:30	Continue inside 3:30 end of day
2-10-15	
7:00	Day start with 3 man and supervisor kating tools and loading dampers
12:00	Lunch
12:30	Continue in tile end of day 3:30 pm

SUPERVISOR SIGNATURE:

Stanley Pisner

PAGE ____ OF ____

DAILY LOG

DATE: 2-11-15

DAY:

CLIENT NAME: OSBORN MILL SCHOOL

JOB LOCATION: GYM

CLIENT ADDRESS: 760 STILLSON AV FAIRFIELD CT

ADDRESS: 760 STILLSON AV FAIRFIELD CT

CONTACT NAME:

CONTACT PHONE #:

SUPERVISOR NAME: STANLEY PISNER

TIME

DESCRIPTION

7:00

Day start with Brian and supervisor
continuing eating trays and loading in to
dampsters

12:00

lunch

12:30

continuing in style and of day 3:30

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 6-19-15

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

CLIENT ADDRESS: 760 STILLSON Rd. FAIRFIELD CT

CONTACT NAME: ENCO

SUPERVISOR NAME: STANLEY PISNER

JOB LOCATION: Room # 113-114-115-112

ADDRESS: 760 STILLSON Rd. FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

7:00

Day start with 4 man and supervisor
Mobilization

8:00

Start preparing area for window removal

11:30

Lunch

12:00

Start removed windows in room #112

3:00

Knicks

5:30

End of day

SUPERVISOR SIGNATURE:

Stanley Pisner

PAGE ____ OF ____

DAILY LOG

DATE: 6-22-15

DAY:

CLIENT NAME: OSBORN MILL SCHOOL

CLIENT ADDRESS: 760 STILLSON Rd. FAIRFIELD CT

CONTACT NAME: ENCO

SUPERVISOR NAME: STANLEY PRISNER

JOB LOCATION: Room # 112-113-114

ADDRESS: 760 STILLSON Rd. FAIRFIELD CT

CONTACT PHONE #:

TIME	DESCRIPTION
7:00	Day start with Brian and supervisor
	Start removal in room 113-114
	Room 112 removing corker and putting on holter
	2 windows
12:00	Lunch
12:30	Continue removal of the windows
	and clasp
3:00	Loading clasp
4:30	End of day

SUPERVISOR SIGNATURE:



DAILY LOG

DATE: 6-23-15

DAY:

CLIENT NAME: OSBORN MILL SCHOOL

CLIENT ADDRESS: 760 STILLSON Rd. FAIRFIELD CT

CONTACT NAME: Enco

SUPERVISOR NAME: STANLEY PHISNER

JOB LOCATION: Room # 115-123-143-146

ADDRESS: 760 STILLSON Rd. FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

6:00

Day start with 6 men and supervisor working on windows finish 2 windows an auto cable

12:00

lunch

12:30

continuing working on windows. in left end of day

SUPERVISOR SIGNATURE:

Stanley Phisner

PAGE ____ OF ____

DAILY LOG

DATE: 6-24-15

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

CLIENT ADDRESS: 760 STILLSON Rd. FAIRFIELD CT

CONTACT NAME:

SUPERVISOR NAME: STANLEY PHISNER

JOB LOCATION: Room #146-148

ADDRESS:

CONTACT PHONE #:

TIME	DESCRIPTION
6:00	Day start with 6 men and supervisor
12:00	Skraping corking from windows lunch
12:30	Continue skraping corking in tye and of clay

SUPERVISOR SIGNATURE: *Drew*

DAILY LOG

DATE: 8.25-15

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

CLIENT ADDRESS: 760 STILLSON RD. FAIRFIELD CT

CONTACT NAME:

SUPERVISOR NAME: STANLEY PLONER

JOB LOCATION: ROOM #105

ADDRESS: 760 STILLSON RD FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

6:00

Day start with 5 man and supervision
Removing windows from room #105
and start removing asphalt
loads

12:00

12:30

working on byle and of clay

SUPERVISOR SIGNATURE:



DAILY LOG

DATE: 7-6-75

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

CLIENT ADDRESS: 760 STILLSON RD. FAIRFIELD

CONTACT NAME:

SUPERVISOR NAME: STANLEY PHISNER

JOB LOCATION: 1st floor

ADDRESS: 760 STILLSON RD FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

Geo

Day start with 6 man and supervisor
rimming windows

12:00

lunch

12:30

continue

7-7-15

Day start with 6 man and supervisor
contin rimming windows

12:00

lunch

12:30

contin rimming windows

licking pol down and close gl from radiator
day and 2:30 pm

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 7-8-15

DAY:

CLIENT NAME: OSBORN MILL SCHOOL

CLIENT ADDRESS: 760 STILLSON Rd. FAIRFIELD

CONTACT NAME:

SUPERVISOR NAME: STANLEY PLISNER

JOB LOCATION: Room #

ADDRESS: 760 STILLSON Rd FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

6:00

Day start with Brian and supervisor
trimming windows

12:00

Lunch

12:30

Continue trimming windows and collecting
in hyle and of day 2:30

7-9-15

6:00

Trimming windows in offices

12:00

Lunch

12:30

Continue trimming windows in hyle and of day

SUPERVISOR SIGNATURE:

[Signature]

PAGE ____ OF ____

DAILY LOG

DATE: 7-10-15

DAY:

CLIENT NAME: OSBORN HILL SCHOOL

CLIENT ADDRESS: 760 STILLSON RD FAIRFIELD

CONTACT NAME:

SUPERVISOR NAME: STANLEY PISNER

JOB LOCATION: Dayning Room

ADDRESS: 760 STILLSON RD FAIRFIELD CT

CONTACT PHONE #:

TIME

DESCRIPTION

6:00

Day start with 6 men and supervisor
2 man removing dirt

2 man building containment in dining room
2 man scraping ceiling

12:00

lunch

12:30

Continue in type and of day 1:30

7-13-15

6:00

Day start with 3 men and supervisor

Continue cleaning ceiling from dining room
windows

12:00

lunch

12:30

Washed and polished chairs job done

SUPERVISOR SIGNATURE:

PERSONAL EXPOSURE DATA



SUPERIOR INDUSTRIES L.L.C.



Committed to a Clean Environment

342-CARTER LANE • SOUTHLINGTON, CT 06489



Client: ENCO
Address: P.O. Box 2654
City: Waterbury
Fax #: 203-757-5979

CT 06723-2654

Date Received: January 3, 2015
Date Analyzed: January 3, 2015

Client Job #: Osborne Hill Dchool Fairfield, CT

Invoice #: 16941
Superior Job #: 15-01-005

Asbestos Analysis of Air Cassettes NIOSH Method 7400 Phase Contrast Microscopy

Superior ID	Client ID	Description / Location	Limit of Detection	Concentration (Fibers / CC)	Time Weighted Average
15-01-005-01	1	Personal - O. Vasyliv	0.007	0.002	0.001
15-01-005-02	2	Personal - V. Krevek	0.065	0.033	0.002
15-01-005-03	3	Personal - M. Bartashevskiy	0.005	0.004	0.003
15-01-005-04	4	Personal - O. Vasyliv	0.065	0.013	0.001
15-01-005-05	5	Open Blank	N/A	N/A	N/A
15-01-005-06	6	Sealed Blank	N/A	N/A	N/A
15-01-005-07	7	Personal - S. Jaworowski	0.008	0.005	0.002
15-01-005-08	8	Personal V. Krevek	0.065	0.007	0.000
15-01-005-09	9	Personal - M. Gladyszewski	0.008	0.006	0.003
15-01-005-10	10	Sealed Blank	0.065	0.016	0.001

Member AIHA Registry AIHA Lab No. 187297

State of Connecticut Lab No. PH-129

Analysis Method: Phase Contrast Microscopy - NIOSH 7400 Revision # 3, Issue 2, August 15, 1994

Notes

A "OVL" concentration indicates that the sample is overloded with particulate matter and could not be analyzed with reliability.

A "<LOD" concentration indicates that the sample is less than the Limit of Detection.

NIOSH Method 7400 requires the client submission of blank samples.

Laboratory assumes that the sampling methodology utilized and the data provided are accurate.

Limit of detection based upon 10 f/mn²

OSHA 30 minute Excursion Limit is 1.0 f/cc

OSHA 8 Hour PEL is 0.1 f/cc

EPA/State of CT Re-Occupancy criteria is 0.01 f/cc

Analysis Performed by: Earl R. Clark

Reviewed:

Date:

January 3, 2015

Date:

Phone: 860-620-1133

Email: Earl_Clark@Superior-Industries.net

Fax: 860-620-1134

15-01-005
 15-01-005
 (16947)

ENCO
 Environmental Consulting & Contracting, LLC
 TEL (203) 754-5959 FAX (203) 757-5979

AIR SAMPLE DATA SHEET

DATE: Dec 29 + 30, 2014				COLLECTOR: Stanley Plisner						Fibers/CC	TWA
PROJECT: OSBORNE Hill School, Fairfield CT				ANALYST:							
LOCATION: GYMNASIUM FLOOR											
SAMPLE NUMBER	SAMPLE TYPE	PUMP #	NAME/ S.S. #	SAMPLE PERIOD			FLOW RATE L/MIN			TOTAL VOLUME LITERS	
				START	STOP	TOTAL MIN.	START	STOP	AVG.		
7	PL	18	SZCZEPAN JAWOROWSKI #4875 BLOCK+VAPOR BARRIER	8:00A	12:00	240	2.5	2.5		600	
8	E	11	VICTOR KREVEK #1933 Remove BLOCK+VAPOR BARRIER	12:30P	1:00P	30	2.5	2.5		75	
9	PL	11	MARIUSZ GLADYSZEWSKI Remove BLOCK+VAPOR BARRIER	8:00A	12:00	240	2.5	2.5		600	
10	E	18	DZEST VASYLIV # 5215 BLOCK+VAPOR BARRIER	12:00	12:30P	30	2.5	2.5		75	

B-Background I-Inside Work Area
 P-Prep O-Outside Work Area
 R-Removal FB-Field Blank
 C-Cleaning E-Excursion
 F-Final PL-Personal

Relinquished By: ER Clark Date: 1-2-15 Time: _____
 Received By: _____ Date: 1-3-15 Time: _____

ENCO

Environmental Consulting & Contracting, LLC
TEL (203) 754-5959 FAX (203) 757-5979

15-01-005
(16941)

AIR SAMPLE DATA SHEET

DATE: 11-10-14 & 11-11-14

PROJECT: OSBORNE Hill School, FAIRFIELD CT

COLLECTOR: Stanley Plisner

LOCATION: GYM FLOOR

ANALYST:

SAMPLE NUMBER	SAMPLE TYPE	PUMP #	NAME/ S.S. #	SAMPLE PERIOD			FLOW RATE L/MIN			TOTAL VOLUME LITERS	Fibers/ CC	TWA
				START	STOP	TOTAL MIN.	START	STOP	AVG.			
1	PL	11	OREST VASYLIV #5215 Remove FLOORING	800A	100P	300	2.5	2.5		750	3/100	
2	E	18	VICTOR KREVEK #1933 Remove FLOORING	100P	130P	30	2.5	2.5		75	5/100	
3	PL	18	MYKOLA BARTASHEVSKIY #3217 Remove FLOORING	800Am	2pm	300	2.5	2.5		900	7.5/100	
4	E	11	OREST VASYLIV Remove Floor	230P	300P	30	2.5	2.5		75	2/100	
5			OPEN BLANK									
6			CLOSED BLANK									

B-Background I-Inside Work Area
P-Prep O-Outside Work Area
R-Removal FB-Field Blank
C-Cleaning E-Excursion
F-Final PL-Personal

Relinquished By:

11-20-14

Date:

Time:

Received By:

Date:

Time:



SUPERIOR INDUSTRIES L.L.C.



Committed to a Clean Environment

342-CARTER LANE • SOUTHLINGTON, CT 06489



Client: Enco
Address: P.O. Box 2654
City: Waterbury CT 06723-2654
Fax #: 203-757-5979

Date Received: August 24, 2015
Date Analyzed: August 24, 2015

Client Job #: Osborne High School, Fairfield, CT

Invoice #: 18349
Superior Job #: 15-08-093

Asbestos Analysis of Air Cassettes NIOSH Method 7400 Phase Contrast Microscopy

Superior ID	Client ID	Description / Location	Limit of Detection	Concentration (Fibers / CC)	Time Weighted Average
15-08-093-01	1	Personal-Martusz Gladyszewski	0.005	0.002	0.002
15-08-093-02	2	Personal-Martusz Gladyszewski	0.049	0.005	0.000
15-08-093-03	3	Open Blank	N/A	N/A	N/A
15-08-093-04	4	Sealed Blank	N/A	N/A	N/A

Member AIHA Registry AIHA Lab No. 187297

State of Connecticut Lab No. PH-129

Analysis Method: Phase Contrast Microscopy - NIOSH 7400 Revision # 3, Issue 2, August 15, 1994

Notes

A "OVL" concentration indicates that the sample is overloded with particulate matter and could not be analyzed with reliability.

A "<LOD" concentration indicates that the sample is less than the Limit of Detection.

NIOSH Method 7400 requires the client submission of blank samples.

Laboratory assumes that the sampling methodology utilized and the data provided are accurate.

Limit of detection based upon 10 f/mn²

OSHA 30 minute Excursion Limit is 1.0 f/cc

OSHA 8 Hour PEL is 0.1 f/cc

EPA/State of CT Re-Occupancy criteria is 0.01 f/cc

Analysis Performed by: David Hoblin

Reviewed: *AD*

Date: August 24, 2015

Date: *8-24-15*

Phone: 860-620-1133 Email: Earl_Clark@Superior-Industries.net Fax: 860-620-1134

ENCO

Environmental Consulting & Contracting, LLC
TEL (203) 754-5959 FAX (203) 757-5979

15-08-093

18349

AIR SAMPLE DATA SHEET

DATE: 6-23-15				COLLECTOR: S. Plummer						Fibers/CC	TWA
PROJECT: Osborne Hill School Fairfield CT				ANALYST:							
LOCATION: Exterior window CAULKING											
SAMPLE NUMBER	SAMPLE TYPE	PUMP #	NAME/ S.S. #	SAMPLE PERIOD			FLOW RATE L/MIN			TOTAL VOLUME LITERS	
				START	STOP	TOTAL MIN.	START	STOP	AVG.		
1	PL		MARIUSZ GLADYSZEWSKI	800A	300P	420	2.5	2.5	2.5	1050 (5/7) 0.0021	
			---/---/6134								
			EXTERIOR WINDOW CAULK								
2	E		SZCZEPAN JAWOROWSKI	115A	1145A	40	2.5	2.5	2.5	100 (1/2) 0.0045	
			---/---/4875								
			EXTERIOR WINDOW CAULK								
3	-		Blank								
4	-		closed Blank								

B-Background I-Inside Work Area
P-Prep O-Outside Work Area
R-Removal FB-Field Blank
C-Cleaning E-Excursion
F-Final PL-Personal

Relinquished By:

6-23-15

Date:

Time:

Received By:

Date:

Time:



SUPERIOR INDUSTRIES L.L.C.



Committed to a Clean Environment
342-CARTER LANE • SOUTHLINGTON, CT 06489



Client: Enco
Address: P.O. Box 2654
City: Waterbury CT
Fax # 203-757-5979

06723-2654

Date Received: August 24, 2015
Date Analyzed: August 24, 2015

Client Job #: Osborne High School, Fairfield, CT

Invoice #: 18350
Superior Job #: 15-08-094

Asbestos Analysis of Air Cassettes NIOSH Method 7400 Phase Contrast Microscopy

Superior ID	Client ID	Description / Location	Limit of Detection	Concentration (Fibers / CC)	Time Weighted Average
15-08-094-01	1	Personal-Szczepan Jaworowski	0.005	0.002	0.002
15-08-094-02	2	Personal-Viktor Krevek	0.065	0.007	0.000
15-08-094-03	3	Open Blank	N/A	N/A	N/A
15-08-094-04	4	Sealed Blank	N/A	N/A	N/A

Member ALHA Registry ALHA Lab No. 187297

State of Connecticut Lab No. PH-129

Analysis Method: Phase Contrast Microscopy - NIOSH 7400 Revision # 3, Issue 2, August 15, 1994

Notes

A "OVL" concentration indicates that the sample is overloaded with particulate matter and could not be analyzed with reliability.

A "<LOD" concentration indicates that the sample is less than the Limit of Detection.

NIOSH Method 7400 requires the client submission of blank samples.

Laboratory assumes that the sampling methodology utilized and the data provided are accurate.

Limit of detection based upon 10 f/mn²

OSHA 30 minute Excursion Limit is 1.0 f/cc

OSHA 8 Hour PEL is 0.1 f/cc

EPA/State of CT Re-Occupancy criteria is 0.01 f/cc

Analysis Performed by: David Hoblin

Reviewed: *ADC*

Date: August 24, 2015

Date: *8-24-15*

Phone: 860-620-1133 Email: Earl_Clark@Superior-Industries.net Fax: 860-620-1134

ENCO

Environmental Consulting & Contracting, LLC
TEL (203) 754-5959 FAX (203) 757-5979

15-08-094

18350

AIR SAMPLE DATA SHEET

DATE: 6-22-15

PROJECT: OSBORNE HILL SCHOOL

COLLECTOR: S. Plusner

LOCATION: WINDOWS - EXTERIOR

ANALYST:

SAMPLE NUMBER	SAMPLE TYPE	PUMP #	NAME/ S.S. #	SAMPLE PERIOD			FLOW RATE L/MIN			TOTAL VOLUME LITERS	Fibers/ CC	TWA
				START	STOP	TOTAL MIN.	START	STOP	AVG.			
1	PL	4	SZCZEPAN JAWOROWSKI # 4875 EXTERIOR WINDOW CAMEL	8 ⁰⁰ AM	3 ⁰⁵ PM	428	2.5	2.5	2.5	1070 (4/16) 0.0017		
2	C	2	VIKTOR H NEBEL #1933 Same	12 ³⁰ P	1 ⁰⁰ P	30	2.5	2.5	2.5	75 (1/16) 0.006		
3			OPEN BLANK	—	—	—	—	—	—	—		
4			CLOSED BLANK	—	—	—	—	—	—	—		

B-Background I-Inside Work Area
P-Prep O-Outside Work Area
R-Removal FB-Field Blank
C-Cleaning E-Excursion
F-Final PL-Personal


Relinquished By:

6-22-15

Date: Time:

Received By:

Date: Time:



SUPERIOR INDUSTRIES L.L.C.



Committed to a Clean Environment
342-CARTER LANE • SOUTHLINGTON, CT 06489



Client: Enco
Address: P.O. Box 2654
City: Waterbury
Fax #: 203-757-5979

CT 06723-2654

Date Received: August 24, 2015
Date Analyzed: August 24, 2015

Client Job #: St Mary Magdelene School, Oakville, CT

Invoice #: 18351
Superior Job #: 15-08-095

Asbestos Analysis of Air Cassettes NIOSH Method 7400 Phase Contrast Microscopy

Superior ID	Client ID	Description / Location	Limit of Detection	Concentration (Fibers / CC)	Time Weighted Average
15-08-095-01	1	Personal-Viktor Kirevek	0.005	0.002	0.001
15-08-095-02	2	Personal-Szczepan Jaworowski	0.065	0.013	0.001
15-08-095-03	3	Open Blank	N/A	N/A	N/A
15-08-095-04	4	Sealed Blank	N/A	N/A	N/A

Member AIHA Registry AIHA Lab No. 187297

State of Connecticut Lab No. PH-129

Analysis Method: Phase Contrast Microscopy - NIOSH 7400 Revision # 3, Issue 2, August 15, 1994

Notes

A "OVL" concentration indicates that the sample is overloded with particulate matter and could not be analyzed with reliability.

A "<LOD" concentration indicates that the sample is less than the Limit of Detection.

NIOSH Method 7400 requires the client submission of blank samples.

Laboratory assumes that the sampling methodology utilized and the data provided are accurate.

Limit of detection based upon 10 f/m³

OSHA 30 minute Excursion Limit is 1.0 f/cc

OSHA 8 Hour PEL is 0.1 f/cc

EPA/State of CT Re-Occupancy criteria is 0.01 f/cc

Analysis Performed by: David Hoblin

Reviewed:

Date: August 24, 2015

Date:

Phone: 860-620-1133 Email: Earl_Clark@Superior-Industries.net Fax: 860-620-1134

ENCO

Environmental Consulting & Contracting, LLC
TEL (203) 754-5959 FAX (203) 757-5979

15-08-095

18 351

AIR SAMPLE DATA SHEET

DATE: 8-5-15				COLLECTOR: S. PLUSNER							Fibers/CC	TWA
PROJECT: ST MARY MAGDELENE SCHOOL				ANALYST:								
LOCATION: OAKVILLE CT.				SAMPLE PERIOD			FLOW RATE L/MIN			TOTAL VOLUME		
SAMPLE NUMBER	SAMPLE TYPE	PUMP #	NAME/ S.S. #	START	STOP	TOTAL MIN.	START	STOP	AVG.	LITERS		
01	PL	14	VIKTOR KREVEK #1933 ABak Boiler	800 A	200 P	360	2.5	2.4	2.4	864	(3/100) 0.0016	
02	E	03	SZCZEPAN JAWOROWSKI #4875 ABak Boiler	915 A	945 P	30	2.5	2.5	2.5	75	(2/100) 0.002	
03	/		open Blank									
04	/		closed Blank									

- B-Background
- I-Inside Work Area
- P-Prep
- O-Outside Work Area
- R-Removal
- FB-Field Blank
- C-Cleaning
- E-Excursion
- F-Final
- PL-Personal

Relinquished By:

8-5-15

Date:

Time:

Received By:

Date:

Time: